

NATIONAL GOVERNMENT CONSTITUENCIES DEVELOPMENT FUND BOARD									
KIENI CONSTITUENCY									
PROJECT IMPLEMENTATION STATUS REPORT AS AT 30th, 2022									
NATIONAL GOVERNMENT CONSTITUENCIES DEVELOPMENT FUND, KIENI CONSTITUENCY, PROJECT IMPLEMENTATION STATUS 2021-2022									
FINANCIAL YEAR	PROJECT NAME	Approved Activity	COST ESTIMATE	AMOUNT allocated	AMOUNT DISBURSED	Completion date	STATUS	no. of beneficiaries	Remarks
	Office administration and recurrent expenditure								
2021-2022	Employees' salaries	Payment to 8 staff salaries (Kshs. 2,800,000) and gratuity (Kshs.800,000)	3,600,000.00	3,600,000.00	3,600,000.00	30-Jun-22	complete	8 NG-CDFC staff	Continuous
2021-2022	Goods and services	Purchase of fuel, stationery, repairs and maintainances, Airtime, travel and subsistence, office tea and cleaning services	2,775,333.00	2,775,333.00	2,775,333.00	30-Jun-22	complete	18 NG-CDFC members/staff	Continuous
2021-2022	NSSF	Payment of NSSF deductions	200,000.00	200,000.00	200,000.00	30-Jun-22	complete	8 NG-CDFC staff	Continuous
2021-2022	NHIF	Payment of NHIF deductions	50,000.00	50,000.00	50,000.00	30-Jun-22	complete	8 NG-CDFC staff	Continuous
2021-2022	Committee Expenses	Payment of committee sitting allowances, transport and conferences	1,600,000.00	1,600,000.00	1,600,000.00	30-Jun-22	complete	10 NG-CDFC members	Continuous
	Monitoring and evaluation/capacity building								
2021-2022	Goods and services	Purchase of fuel, stationery, repairs and maintenance, Airtime, travel and subsistence, catering and cleaning services	1,612,666.00	1,612,666.00	1,612,666.00	30-Jun-22	complete	18 NG-CDFC members/staff	Continuous
2021-2022	Committee Expenses	Payment of committee allowances, transport and conferences	1,000,000.00	1,000,000.00	1,000,000.00	30-Jun-22	complete	10 NG-CDFC members	Continuous
2021-2022	NG-CDFC/PMC/staff capacity Building	Undertake training of the PMCs, NGCDFs and staff on NGCDF related issues	1,500,000.00	1,500,000.00	1,500,000.00	30-Jun-22	complete	400 PMC/10NGCDFC and 8 staff	Continuous
	Emergency								
2021-2022	Emergency	Gikamba assistant chiefs toilets	500,000.00	500,000.00	500,000.00	30-Mar-23	on going	4 staffs	procurement process in progress
2021-2022	Emergency	Bonden Primary school toilets	1,000,000.00	1,000,000.00	1,000,000.00	30-Mar-23	complete	300 pupils	procurement process in progress
2021-2022	Emergency	Mlima Kenya Primary school toilets	1,000,000.00	692,207.00	692,207.00	30-Mar-23	on going	300 pupils	procurement process in progress
2021-2022	Emergency	Rondama Primary school toilets	1,000,000.00	1,000,000.00	1,000,000.00	30-Mar-23	on going	300 pupils	procurement process in progress
2021-2022	Emergency	Warazo location chiefs office toilets	500,000.00	500,000.00	500,000.00	30-Mar-23	on going	4 staffs	procurement process in progress

2021-2022	Emergency	Gatei Assitant chiefs office toilets	500,000.00	500,000.00	500,000.00	30-Mar-23	on going	4 staffs	procurement process in progress
2021-2022	Emergency	Kabendera Locations admin office toilets	500,000.00	500,000.00	500,000.00	30-Jun-22	complete	6 staffs	in use
2021-2022	Emergency	Kabati assitant chiefs office toilets	500,000.00	500,000.00	500,000.00	30-Jun-22	complete	4 staffs	in use
2021-2022	Emergency	Burguret assitant chiefs office toilets	500,000.00	500,000.00	500,000.00	30-Jun-22	complete	4 staffs	in use
2021-2022	Emergency	Maragima Assistant chiefs office toilets	500,000.00	500,000.00	500,000.00	30-Mar-23	on going	4 staffs	procurement process in progress
2021-2022	Emergency	Bondeni Assistant chiefs office toilets	500,000.00	500,000.00	500,000.00	30-Jun-22	complete	4 staffs	in use
2021-2022	Emergency	Gakawa Assitant chiefs office toilets	500,000.00	500,000.00	500,000.00	30-Jun-22	complete	4 staffs	in use
	Sports								
2021-2022	Constituency sports tournament	To carry out Constituency sports tournament and the winning teams supported with trophies balls and uniform, (facilitating the tournament at Kshs. 700,000 and purchase of equipment at Kshs. 2,041,777.	2,741,777.00	2,741,777.00	2,741,777.00	30-Jun-22	complete	200 teams	completed
	Environment								
2021-2022	Kieni East Sub county offices	Water harvesting and storage by purchasing of 10,000 liters' water tank at Kshs. 100,000, construction of concrete water tank base at Kshs. 150,000 and fixing gutters at Kshs.50,000 for the office block with 10 offices	300,000.00	300,000.00	300,000.00	30-Mar-23	on going	8 staffs	procurement process in progress
2021-2022	Mweiga NGCDF office	Water harvesting and storage by purchasing of 10,000 liters' water tank at Kshs. 100,000, construction of concrete water tank base at Kshs. 150,000 and fixing gutters at Kshs.50,000 for office block with 11 offices	300,000.00	300,000.00	300,000.00	30-Mar-23	on going	15 staffs	procurement process in progress
2021-2022	Njengu secondary school	Water harvesting and storage by purchasing of 10,000 liters' water tank at Kshs. 100,000, construction of concrete water tank base at Kshs. 150,000 and fixing gutters at Kshs.50,000 for administration office block with 9 offices	300,000.00	300,000.00	300,000.00	30-Mar-23	on going	150 students	procurement process in progress
2021-2022	Talau primary school	Water harvesting and storage by purchasing of 10,000 liters' water tank at Kshs. 100,000, construction of concrete water tank base at Kshs. 150,000 and fixing gutters at Kshs.50,000 for 8 classrooms	300,000.00	300,000.00	300,000.00	30-Jun-22	complete	350 pupils	in use
2021-2022	Labura Primary school	Water harvesting and storage by purchasing of 10,000 liters' water tank at Kshs. 100,000, construction of concrete water tank base at Kshs. 150,000 and fixing gutters at Kshs.50,000 for 8 classrooms	300,000.00	300,000.00	300,000.00	30-Mar-23	on going	350 pupils	procurement process in progress
2021-2022	Kairi Assistant chiefs office	Water harvesting and storage by purchasing of 10,000 liters' water tank at Kshs. 100,000, construction of concrete water tank base at Kshs. 150,000 and fixing gutters at Kshs.50,000 for office block with 4 offices and waiting bay	300,000.00	300,000.00	300,000.00	30-Jun-22	complete	5 staffs	in use

2021-2022	Tigithi assistant chiefs office	Water harvesting and storage by purchasing of 10,000 liters' water tank at Kshs. 100,000, construction of concrete water tank base at Kshs. 150,000 and fixing gutters at Kshs.50,0000 for office block with 4 offices and waiting bay	300,000.00	300,000.00	300,000.00	30-Jun-22	complete	5 staffs	in use
2021-2022	Thungari Assistant Chiefs Office	Water harvesting and storage by purchasing of 10,000 liters' water tank at Kshs. 100,000, construction of concrete water tank base at Kshs. 150,000 and fixing gutters at Kshs.50,0000 for office block with 4 offices and waiting bay	300,000.00	300,000.00	300,000.00	30-Jun-22	complete	5 staffs	in use
	Bursary								
2021-2022	Bursary secondary schools	Payment to needy secondary school students	24,500,000.00	24,500,000.00	#####	30-Jun-22	complete	4000 students	completed
2021-2022	Bursary tertiary schools	Payment to needy tertiary institution students	14,500,000.00	14,500,000.00	#####	30-Jun-22	complete	2000 students	completed
2021-2022	Bursary Special schools	Payment to needy special school students	716,896.00	716,896.00	716,896.00	30-Jun-22	complete	30 students	completed
	NGCDF office								
2021-2022	Mweiga NG-CDF office,	Landscaping of the compound by control of storm water drainage system and digging trenches fixing of cabros (100x40)	500,000.00	500,000.00	500,000.00	30-Mar-23	on going	15 staffs	p
	Primary schools projects								
2021-2022	Bondeni Primary School	Construction of office Administration block consisting of 4 offices and waiting bay to completion	2,000,000.00	2,000,000.00	2,000,000.00	30-Jun-22	complete	15 staffs	in use
2021-2022	Charity Primary School	Construction of 2 door staff toilets to completion with one unit for PWD	500,000.00	500,000.00	500,000.00	30-Jun-22	complete	15 staffs	in use
2021-2022	Igathu Primary School	Construction of 1 classrooms to completion	1,500,000.00	1,500,000.00	1,500,000.00	30-Jun-22	complete	45 pupils	in use
2021-2022	Ikumari Primary School	Renovation of 5 classrooms; plastering flooring and painting to completion	1,000,000.00	1,000,000.00	1,000,000.00	30-Jun-22	complete	225 pupils	in use
2021-2022	Kiahuria Primary School	Renovation of 2 classrooms; plastering , flooring and painting to completion	500,000.00	500,000.00	500,000.00	30-Jun-22	complete	90 pupils	in use
2021-2022	Kimahuri primary School	Renovation of 3 classrooms; plastering , flooring and painting to completion	700,000.00	700,000.00	700,000.00	30-Jun-22	complete	135 pupils	in use
2021-2022	Macharia Primary School	construction of one classroom to completion	1,500,000.00	1,500,000.00	1,500,000.00	30-Jun-22	complete	45 pupils	in use
2021-2022	Mapema Primary School	Construction of 2 classrooms to completion	2,500,000.00	2,500,000.00	2,500,000.00	30-Jun-22	complete	90 pupils	in use
2021-2022	Mugunda Primary School	Construction of 8 door Toilets to completion with 2 door for pwd	1,000,000.00	1,000,000.00	1,000,000.00	30-Jun-22	complete	150 pupils	in use
2021-2022	Mwichwiri Primary School	Construction of 8 door toilets to completion with one door for PWD	1,000,000.00	1,000,000.00	1,000,000.00	30-Jun-22	complete	150 pupils	in use
2021-2022	Mwihoko Primary School	Construction of 2 classrooms to completion	2,500,000.00	2,500,000.00	2,500,000.00	30-Jun-22	complete	90 pupils	in use
2021-2022	Mwiyogo Primary School	Construction of 1 classrooms to completion	1,500,000.00	1,500,000.00	1,500,000.00	30-Jun-22	complete	45 pupils	in use
2021-2022	Njengu Primary School	Renovation of 7 classrooms; plastering, flooring and painting to completion	1,500,000.00	1,500,000.00	1,500,000.00	30-Mar-23	on going	315 pupils	procurement process in progress
2021-2022	Kabendera Primary school	Renovation of 5 classrooms; plastering, flooring, roof repairs and painting to completion	1,500,000.00	1,500,000.00	-	30-Mar-23	not started	45 pupils	Amount not yet disbursed to the project
	Secondary school projects								
2021-2022	Gakawa Secondary School	Installation of water and gas system, fixing of benches and construction of septic tank for 40 capacity single laboratory;	2,000,000.00	2,000,000.00	2,000,000.00	30-Aug-22	complete	40 students	in use

2021-2022	Kiaragana Secondary School	Construction of an administration office block to completion consisting of 6 offices, waiting bay and a boardroom	3,000,000.00	3,000,000.00	3,000,000.00	30-Aug-22	complete	20 staffs	in use
2021-2022	Kinyaiti Secondary School	construction of one classroom to completion	1,500,000.00	1,500,000.00	1,500,000.00	30-Mar-23	on going	45 students	procurement process in progress
2021-2022	Maragima secondary school	Completion of 400 capacity dining hall construction; plastering, flooring, painting and external finishes	1,500,000.00	1,500,000.00	1,500,000.00	30-Mar-23	on going	400 students	procurement process in progress
2021-2022	Mweiga secondary School	Construction of 10 door toilets to completion with one unit for People living with disabilities	1,200,000.00	1,200,000.00	1,200,000.00	30-Mar-23	on going	200 students	procurement process in progress
2021-2022	Mwiyogo Secondary School	Completion of administration block construction; fixing of ceiling and electrification and external finishes of office block with 8 offices	500,000.00	500,000.00	500,000.00	30-Mar-22	complete	18 staffs	in use
2021-2022	Narumoru girls secondary school	Completion of 4 staff houses construction; Plastering, painting, plumbing works and construction of septic tank	1,800,000.00	1,800,000.00	1,800,000.00	31-Dec-21	complete	8 staffs	in use
2021-2022	Ndiriti Aguthi Secondary School	Construction of 40 capacity single laboratory to roofing level	2,000,000.00	2,000,000.00	2,000,000.00	30-Sep-22	complete	40 students	in use
2021-2022	St. Bakhita Gatarakwa Girls Secondary school	Installation of water and gas system, fixing of benches and construction of septic tank of 80 capacity twin laboratory.	3,000,000.00	3,000,000.00	3,000,000.00	30-Jun-22	complete	80 students	in use
2021-2022	St. Joseph Allamano Secondary School	Installation of water and gas system, fixing of benches and construction of septic tank of 40 capacity single laboratory.	2,000,000.00	2,000,000.00	-	30-Jun-22	not started	40 students	Project awaiting NGCDFB for approval for reallocation.
2021-2022	Ruirii Secondary school	Installation of water and gas system, fixing of benches and construction of septic tank of 40 capacity single laboratory.	2,500,000.00	2,500,000.00	-	31st March, 2023	not started	40 students	Amounts not yet disbursed to the project
2021-2022	Karundas secondary school	completion of three classrooms in storied block(Electrification, painting, fixing of grills and construction of staircase	1,000,000.00	1,000,000.00	-	31st March, 2023	not started	135 students	Amounts not yet disbursed to the project
	1 Tertiary Institutions Projects								
2021-2022	Kieni Campus KMTTC	Construction of administration office block consisting of 15 offices to roofing level	7,000,000.00	7,000,000.00	7,000,000.00	30-Jun-22	not started	35 staffs	Drawing and designs and plans for implementation process in progress
	Security projects								
2021-2022	Amboni Assistant chiefs office	Electrification, connection to KPLC, wiring and fittings of the office block consisting of 4 offices	200,000.00	200,000.00	200,000.00	30-Dec-22	on going	5 staffs	wiring done, registration with KPLC in process
2021-2022	Amboni Assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Bondenii Assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use

2021-2022	Burguret Assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Burguret Police station	Completion of the office block comprising of 7 office rooms, reception room, armoury, 3 cells, and 4 flush door toilets); painting and external finishes (at Kshs. 500,000), Construction of 2 door toilet block with one unit for pwd with septic tank (at Kshs. 1,000,000) and Fencing of the one acre compound with concrete post and metal gate (at Kshs. 1,000,000)	2,500,000.00	2,500,000.00	2,500,000.00	30-Aug-22	complete	8 staffs	in use
2021-2022	Chaka assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Chaka chiefs office	Completion of office block -Fixing of ceiling, painting, external finishes, connection with KPLC, wiring and fitting of the office block	500,000.00	500,000.00	500,000.00	30-Jun-22	on going	5 staffs	procurement process in progress
2021-2022	Charity assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Deputy County Commissioner Kieni east	Renovation of DCC residence house; plastering, flooring, painting and roof repairs to completion.	1,000,000.00	1,000,000.00	1,000,000.00	30-Aug-22	on going	1 staff	in use
2021-2022	Endarasha chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Equator Assistant chief's office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Gatei Assistant Chief's Office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Gathiuru assistant chief's office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Gatunyaga assistant chief's office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Gikamba Assistant Chief's Office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Gitegi assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Kaaga assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Kabaru chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Kabati assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Kabendera location administration office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Kairi assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Kamburaini assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Karundas chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Kimunyuru Assistant Chiefs Office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use

2021-2022	Kimunyuru Assistant Chiefs Office	Construction of administration office block consisting 4 rooms and waiting bay to completion.	2,000,000.00	2,000,000.00	-	30-Jun-22	on going	5 staffs	amount to be approved for reallocation
2021-2022	Kirima assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Manyatta assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Maragima assistant chiefs office	Construction of administration office block consisting 4 rooms and waiting bay.	2,000,000.00	2,000,000.00	2,000,000.00	30-Jun-22	on going	5 staffs	procurement process in progress
2021-2022	Maragima assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Mbiriri assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Muthuini assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Mweiga assistant chiefs office	Electrification of the office block(Connection with KPLC, wiring and fittings)	200,000.00	200,000.00	200,000.00	30-Mar-23	on going	5 staffs	procurement process in progress
2021-2022	Mweiga assistant chiefs office	purchase of office furniture; executive chair and table, 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Mweiga Assistant County Commissioner	Purchase of one acre of land for construction of ACC office	3,000,000.00	3,000,000.00	-	30-Jun-22	not started	6 staffs	amount resubmitted to another project, awaiting NGCDFB approval
2021-2022	Nairutia police station	Construction exhaustible 4 door Toilet block with septic tank with one unit for people living with disabilities	1,500,000.00	1,500,000.00	1,500,000.00	30-Jun-22	complete	8 staffs	in use
2021-2022	Narumoru assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Ndathi Assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Ndiriti Assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Njengu assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Ruirii assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Thigi assistant chiefs office	Construction of administration office block consisting 4 rooms and waiting bay to completion.	2,000,000.00	2,000,000.00	2,000,000.00	31-Jul-22	complete	5 staffs	in use
2021-2022	Thigi assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Thungari assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Tigithi assistant chiefs	Construction of two door and urinal toilet block with one unit for people living with disabilities	500,000.00	500,000.00	500,000.00	31-Oct-22	complete	5 staffs	in use

2021-2022	Tigithi assistant chiefs	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Warazo jet assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
2021-2022	Wasanyiro Assistant chiefs office	Purchase of office executive chair and table, and 4 visitors chairs	100,000.00	100,000.00	100,000.00	30-Aug-22	complete	5 staffs	in use
	Other Projects						complete		
2021-2022	Kieni KMTC area	Purchase and installation of transformer through Rural Electrification Authority (REA) matching fund	1,000,000.00	1,000,000.00	1,000,000.00	31-Mar-23	on going	20 residents	Budgetary estimate done, Implementation by REA in process
2021-2022	Aguthi - Ha mukurino area	Purchase and installation of transformer through Rural Electrification Authority (REA) matching fund	1,000,000.00	1,000,000.00	1,000,000.00	31-Mar-23	on going	20 residents	Budgetary estimate done, Implementation by REA in process
2021-2022	Kabati Sikai Sana Shopping center	Purchase and installation of transformer through Rural Electrification Authority (REA) matching fund	1,000,000.00	1,000,000.00	1,000,000.00	31-Mar-23	on going	20 residents	Budgetary estimate done, Implementation by REA in process
2021-2022	Lamura-bishop muthoga area	Purchase and installation of transformer through Rural Electrification Authority (REA) matching fund	1,000,000.00	1,000,000.00	1,000,000.00	31-Mar-23	on going	20 residents	Budgetary estimate done, Implementation by REA in process
2021-2022	Kirinyaga -dishon weru area	Purchase and installation of transformer through Rural Electrification Authority (REA) matching fund	1,000,000.00	1,000,000.00	1,000,000.00	31-Mar-23	on going	20 residents	Budgetary estimate done, Implementation by REA in process

137,088,879.00